

Tel. 999-7067

7/12/93

Long Realty Inc

By Robert Long

658 Rockdale Ave

N. B. Ma. 02740

31746 S.S. of Foley Dr. W. of Michele St.

*132 I*

Please install a 1" copper ser. to supply a  
one family home. Meter inside cellar wall.

*LOT 79*

Measures of 1" Curb Stop:

W x W line Michele Lane	33.0 ft.
N x S line Foley Dr.	5.6 ft.
W x E line house	4.6 ft.
E x W line house	41.3 ft.
N x N line house	26.0 ft.

Work done main to curb stop - Aug. 1993

Curb stop to house - Feb. 3, 1994

Da Ponte Const. installed main to curb stop - Aug. 1993

Pico Const. installed curb stop to house - Feb. 3, 1994

2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
Inspection.....	\$ 15.00
	<hr/>
	\$ 40.00