

31757
7/12/93

Long Realty, Inc.

Foley Dr.

N.S. of Foley Dr. W. of Michele Lane ~~3175~~ 132 I

Tel: 999-7067 mail: 658 Rockdale Ave. NB

Please install a 1" copper ser. to supply a
one family home. Meter inside cellar wall,
P132I L90 has sewer

Measures of 1" Curb Stop:

W x W line Michele Lane	71.0 ft.
S x N line Foley Dr.	3.0 ft.
W x E line house	10.2 ft.
S x S line house	27.0 ft.

Work done April 28, 1994

✓

Pico Const.

Cont. supplied & installed all stock.

Inspection.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 40.00

Pico Const.

Note: this service installed from curb stop to
inside cellar 4/28/94 Insp. by F. Bento