

31760

Long Realty, Inc.

Michele LA. *132 I*

7/12/93

N.S. of Michele LA < N of Foley Dr.

Tel: 999-7067 mail: 658 Rockdale Ave. *NB*

Please install a 1" copper ser. to supply a
one family home. Meter inside cellar wall.

P132I L93 has sewer.

Measures of 1" Curb Stop:

N x N line Foley Dr.	163.0 ft.
S x N line cul de sac	2.5 ft.
E x W line house	2.0 ft.
W x E line house	42.0 ft.
S x S line house	26.5 ft.

Work done Sept. 1, 1993 Main to curb stop.

✓

Aug. 1993 Da Ponte Cont. - Main to curb stop

9/1/93 - pico Asphalt - Curb Stop to inside house

Contractor supplied & installed all stock:

Insp.....	\$ 15.00
-----------	----------

2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
------------------------------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

\$ 40.00

Insp. M. Rose III