

31761

Long Realty, Inc

1302 I
Michele LA<

7/12/93

N of Michele LA at Cul-de-sac.

Tel: 999-7067 mail: 658 Rockdale Ave. NB

Please install a 1" copper ser. to supply a
one family home. Meter inside cellar wall.

P1321 L94 has sewer.

Measures of 1" Curb Stop:

N x N line Foley Dr.	210.7 ft.
E x W line house	30.5 ft.
W x E line house	5.5 ft.
S x S line house	35.4 ft.
S x N line cul de sac	2.3 ft.

Work done Sept. 1, 1993 main to curb stop

✓

Aug. 1993 Da Ponte Cont. - Main to curb stop

9/1/93 - pico Asphalt - Curb Stop to inside house

Contractor supplied & installed all stock:

Insp.....	\$ 15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 40.00

Insp. M. Rose III