

31763

Long Realty, Inc.

^{132I}
Michele LA.

7/12/93

E.S. of Michele LA. N of Foley Dr.

Tel: 999-7067 Mail: 658 Rockdale Ave. NB

Please install a 1" copper ser. to supply a
one family home. Meter inside cellar wall.

P132I L96 has sewer.

Measures of 1" Curb stop:

N x N line Foley dr.	133.0 ft.
W x E line Michele Lane	2.9 ft.
N x S line house	24.3 ft.
S x n line house	10.5 ft.
W x W line house	31.0 ft.

Work done Sept. 1, 1993 main to curb stop

✓

Aug. 1993 Da Ponte Cont. - Main to curb stop

9/1/93 - pico Asphalt - Curb Stop to inside house

Contractor supplied & installed all stock:

Insp.....	\$ 15.00
-----------	----------

2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
------------------------------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

\$ 40.00

Insp. George Pitta

Note: Per G. Pitta - one pc copper from curb stop into
cellar.