

#31769

N.B Housing

Amanda Ave.

7/13/93

N.S. Amanda Ave., N.W. of Church St.

*AMANDA
AVE PLAT*

Mail: P.O. Box 2-2081 NB

Please install a 2" copper ser. to supply a 6 family home. Meter in box at property line.

Has sewer.

Measures of 2" Curb stop:

W x W line Church St . 249.0 ft.

S x N line Amanda Ave. (N) 2.8 ft.

W x E line Bldg. 48.0 ft.

E x W line Bldg. 87.0 ft.

S x S line Bldg. 82.0 ft.

Main to stop box 29.7 ft.

Work done Sept. 22, 1993

1 - 2" Corporation tap.....	\$ 75.00
8" x 2" D .S . Service Saddle.....	\$ 25.00
D-5 Drilling Machine use.....	\$ 35.00
Carting.....	\$ 15.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 66.09
	<hr/>
	\$ 231.09

Note: Contractor used a stop box instead of gate box.