

Tel. 995-1473 Fernando Ferreira 2 Monmouth S t.
8/30/93 Acush., Ma. 02743

#31782 S.S. #86 Grant S t. W x Jenney Lind S t. *602*
Please install a 3/4" copper ser. to supply a one-family home. from Grant S t. Meter inside the cellar wall. Replaces 3/4" lead ser. #19358 to be discontinued.

Measures of 3/4" Curb Stop:

E x E line Cornell St.	249.0 ft.
N x S line Grant St.	7.0 ft.
W x W line house	1.0 f t.
N x N line house	15.8 ft.

Main is 14 ft. N x S line.

Work done Nov. 8, 1993

PERMIT # 504

1 Caldwell stop box, compl.....	\$ 21.00
B-100 Mu. tapping mach. use.....	\$ 18.00
2 3/4" meter cplgs. @ 4.00 ea.....	\$ 8.00 -
Carting.....	\$ 15.00
Turn on charge.....	\$ 15.00 -
Labor.....	\$ 66.00
	\$ 143.00

Pico Cont.