

Tel. 295-5523

Juan Gonzalez

P.O. Box 1034

30

10/14/93

Onset, Ma. 02558

#31789 E.S. #90 Purchase St. N x Rivet St.

Please install a $3/4$ " copper ser. to supply a six-family home. from Purchase St. Meter inside the cellar wall. Replaces $5/8$ " ser. #12879 to be discontinued.

Measures of $3/4$ " Curb Stop:

N x N line Rivet St.	169.2 ft.
W x E line Purchase St.	7.0 ft.
S x N line house	10.2 ft.
W x W line house	9.6 ft.

Work done May 3, 1994

✓

Cont. Dave Brassells supplied 20 ft. - 3/4" copper tubing from main to curb stop.

Existing service #12879 already had copper from curb stop to meter in cellar.

1 - 3/4" Corp. tap.....	7.98
Turn on charge.....	15.00
Insp.....	15.00
No meter cplgs. given - already 3/4	<u>37.98</u>

Insp. F. Bento

NOTE: New 3/4" tap is 1 ft. N x old 5/8" tap