

Tel. 676-5729

Philip Kates

P.O. Box 2729

11/8/93

by Gary Couture

Fall River, Ma 02722

#31799 W.S. Acushnet Ave. S x Freetown line

137²

Please install a 1" copper ser. to supply a one-family home. from Acushnet Ave. Meter in pit at property line.
P137 L22

Measures of 1" Curb Stop:

S x 2nd hyddrant S x Freetown line 87.0 ft.

E x W line Acushnet Ave. 8.0 ft.

N x S line property (fence) 17.6 ft.

Main to curb stop 10 ft.

Curb stop to meter pit 12 ft.

Work done Nov. 3, 1994

✓

Nelson Cardoso Cont. supplied & installed all stock:

1" Copper tubing

1" Corporation tap

1" Curb stop

1 Caldwell Stop box, compl.

Turn on charge.....\$ 15.00

2 1" meter cplgs. @ 5.00 ea.....\$ 10.00

Inspection (F. Bento).....\$ 15.00

\$ 40.00

1 Caldwell stop box, compl. \$ 21.00

Nelson Cardoso - Permit # 450 \$ 61.00

Note: house is approx. 300 ft. inside property.
S x 2nd hydrant S x