

Tel. ext. 578

11/22/93

City of New Bedford

by Alan Yolt (O.C.E.D.)

140 Union St
N.B. Ma 02740

#31808 S.E. cor. #140 Union St. & Acushnet Ave. 47

Please install a 1½" copper ser. to supply an office bldg. (Hatch Bldg.) from Union St. Meter (city) inside the cellar wall. Tilcon (contractor) Replaces 1" ser. #28620 to be discontinued.

Measures of 1 1/2" Curb Stop:

E x E line Acushnet Ave.	85.0 ft.
N x S line Union St.	3.0 ft.
E x W line Bldg.	9.4 ft.
N x N line Bldg.	11.3 ft.

Main to curb stop

Work done Dec. 8, 1993

All stock supplied by City to be returned & billed
to Comm. Development:

- 1 - 1½" Corporation tap
- 1 - 1" Curb Stop
- #10 Gate Box, compl.
- 12" x 1½" D .S. Service Saddle
- 47 ft. - 1½" Copper tubing

*returned
3-7-94
O.J.*

D-4 Drilling Machine

The old service #28620 was shut off at gate only &
crimped copper outside bldg.

Tilcon dug - no street open permit found. *Don Bernier*
1½" blank & flanges ~~3/5/94~~ 4/4/94