

Tel. 999-7171

Mark W. Dube P.O. 817

11/30/93

by Brian Sinclair Fairhaven, 02719

#31811 S.W. cor. Adelaide & Shelburne St. ¹³⁰

Please install a 1" copper ser. to supply a one-family home. from Adelaide St. Meter (city) inside the cellar wall. P127E L231

Measures of 1" Curb Stop:

S x S line Shelburne St. 42.3 ft.

E x W line Adelaide St. 9.6 ft.

Main to curb stop 10.4 ft.

Work done Dec. 2, 1993

Reis Asphalt

Street Open. Permit # 563

Cont. supplied all material:

1" corp. tap

1" curb stop

1 Stop box, compl.

1" copper tubing

Inspection.....\$ 15.00

2 1" meter cplgs. @ 5.00 ea.....\$ 10.00

Turn on charge.....\$ 15.00

\$ 40.00

NOTE:

This service laid main to curb stop only.