

Tel. 997-6250

Freddie Mac

12/22/93

by Diana Henry (Bedford Hill Realty)

#31819 E.S. #82 Chancery St. N x Arnold St.

45

Please install a 1" copper ser. to supply a two-family home. from Chancery St. Meter inside the cellar wall. Replaces ser. #3007 to be discontinued.

Measures of 1" Curb Stop:

N x N line Arnold St.

393.5 ft.

W x E line Chancery S t.

7.0 ft.

N x S line house

5.0 ft.

W x W line house

12.0 ft.

Main to curb stop

18.6 ft.

Work done dec. 27, 1993



Nelson Cardoso Cont. supplied & installed all
material:

33 ft. - 1" Copper tubing

1" corp. tap

1" curb stop

1 Caldwell Stop box, compl.

2 - 1" meter cplgs. @ 5.00 ea.....	\$	10.00
------------------------------------	----	-------

Insp.....	\$	15.00
-----------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	40.00
--	----	-------

Nelson Cardoso Permit # 580