

Tel. 995-4853 Center for Health & Human Ser P o Box 2097
1/5/94 by Ralph Schmarsow N.B., 02741

#31820 S.E. cor. Gifford St. & Morton St. 21

Please install a 1½" copper ser. to supply a health
clinic. from Gifford St. Meter (city) inside the cellar
wall. P21 L50

Measures of 1½" Curb Stop:

E x E line Morton Court	22.0 ft.
N x S line Gifford S t.	27.6 ft.
W x E line bldg.	35.0 ft.
E x W line bldg.	0.6 ft.
N x N line bldg.	58.6 ft.

Main to curb stop 8.4 ft.

Work done Jan. 28, 1994

Da Pont Const. supplied & installed all material:

1½" Copper tubing

1½" corp. tap

1½" curb stop

1 Roadway gate box, compl.

2 - 1½" meter flanges.....	\$	22.00
----------------------------	----	-------

Inspection.....	\$	15.00
-----------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	52.00
--	----	-------

Da Ponte Const. Permit # 1