

Tel. 998-1288 Fhvn Congregation of Jehovah's Witnesses
2/14/94 by John Cummings 1010 Pleasant St. NB Ma 02740
#31824 S.E. cor. County St. & Merrimac St. 72

Please install a 1" copper ser. to supply a church.
from County St. Meter (city) in utility room. P72 L38&39

Measures of 1½" Curb Stop:

N x N line Franklin St.	128.0 ft.
W x E line County St.	2.0 ft.
N x S line Bldg.	16.3 ft.
W x W line house	25.7 ft.

Work done Nov. 29, 1994

J

Franklin Cont. supplied & installed all stock:

1½" Copper tubing

1 - 1½" Mueller corporation tap

1 - 1½" Mueller Curb Stop

1 Box, complete

16" z 1½" D.S. Service Saddle

Turn on charge.....\$ 15.00

2 - 1½" meter flanges.....\$ 22.00

Inspection....& Labor.....\$ 98.16

\$ 135.16

Franklin Const. Permit # 490