

Tel. 995-0506
2/28/94

Angela P. Cloutier
by Gary Edwards

1256 Sassaquin
Ave.

N.B. Ma 02745

#31825 E.S. Cardinal St. S x Sparrow St.

138A

Please install a 1" copper ser. to supply a one-family
home. from Cardinal St. Meter inside the cellar wall.

P138 L41

Measures of 1" Curb Stop:

S x S line Sparrow St.

126.0 ft.

W x E line Cardinal St.

3.5 ft.

S x N line house

20.2 ft.

W x W line house

27.6 ft.

N x S line house

21.0 ft.

Main to curb stop 18.5 ft.

Work done June 1, 1994

Pico Const. supplied & installed stock.

1" x 1" cop to cop cplg., comp.....	\$ 9.53
1 - 6" x 1" Rockwell DS SErv. Saddle	\$ 35.00
D-4Drilling Machine use.....	\$ 28.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Carting.....	\$ 15.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 66.00
	\$ 178.53

Pisco Cont. Permit # 243

6/23/94 2-1" Cplgs given