

Tel. 996-9429

Donatilda Raposa

533 So. Second St.

3/25/94

N.B., Ma 02744

#31829 W.S. #533 So. Second St. S x Delano St. 25

Please install a 1" copper ser. to supply a three-family home. from So. Second St. Meter (city) inside the cellar wall. Replaces 5/8" ser. #11731 to be discontinued.

Measures of 1" Curb stop:

S x S line Delano St.

59.9 ft.

E x W line So. Second St.

6.2 ft.

S x N line Bldg.

8.0 ft.

Work done April 21, 1994



22 ft. - 1" Copper tubing @ 2.85'	\$ 62.70
1" corporation tap	\$ 12.06
1" Curb stop	\$ 22.15
Caldwell Stop box, compl	\$ 21.00
Carting	\$ 15.00
B-100 Mu. tapp. machine use	\$ 22.00
2 1" meter cplgs. @ 5.00 ea	\$ 10.00
Loader use: 2 hrs. @ 16.00 hr	\$ 32.00
Compressor use: one hour	\$ 12.50
St. cut: 6' x 3' Warr @ 30.00 SY	\$ 60.00
Side. cut: 8' x 3' Asphalt @ 30.00 SY	\$ 80.00
Turn on charge	\$ 15.00
Labor	\$ 229.16
	<hr/>
	\$ 593.57