37

#31831 W.S. Jacintho St. S x Allen St.

Please install a 1" copper ser. to supply a cemetery. from Jacintho St. Meter in pit at property line. (city) Replaces ser. #18219 (3") to be discontinued.

Measures of 1" Curb Stop:

S x S line Allen St.

E x W line Jacintho St.

 $N \times S$ line gate stone wall

465.7 ft.

7.8 ft.

2.5 ft.

Work done April 4, 1994

Water dept. supplied all material: 25 ft. - 1" Copper tubing 1" Corporation tap 1" Curb Stop 1 Caldwell Stop Box, compl.

Sidewalk cut: 5' x 5' Cement

Note: This 4" copper runs inside of old 3" C.I. from a point 2 ft. ouside stone wall to inside meter pit.