

Tel. 992-1491

Richard F. Bailey

584 County St.

4/14/94

N.B. Ma 02740

#31832 E.S. #482 Cottage St. S x Parker St.

65

Please install a 3/4" copper ser. to supply a one-family home. from Cottage St. Meter (city) inside the cellar wall. Replaces 3/4" ser. #5785 to be discontinued.

Measures of 3/4" Curb Stop:

S x S line Parker S t.

112.0 ft.

W x E line Cottage St.

7.0 ft.

N x S line house

1.9 ft.

Work done May 5, 1994

↓

Reis Cont. supplied & installed all stock.

| | |
|---|----------|
| 1 - 3/4" x 3/4" Fig. 413..... | \$ 5.03 |
| 1 - 3/4" meter cplg.....@ \$4.00 ea.... | \$ 8.00 |
| Turn on charge..... | \$ 15.00 |
| Inspection..... | \$ 15.00 |
| | <hr/> |
| | \$ 43.03 |

Note: existing 3/4" tap was reused with new #413
approved by J. Garcia
Reis Asphalt - Permit #150