

Tel. 617-523-7631 AC11 Realty Trust c/o Paul Feinberg, Tr.  
4/26/984 One Faneuil Hall Marketplace, Boston MA 02109  
#31833 #838 Pleasant St. 59

Please install a 6" CLCI (fire Supply) to supply Walgreens  
from Pleasant St. Billed on 2" domestic acct. #30057

Measures of 6" Mueller gate valve:

W x W line Tower Drive. 42.1 ft.

N x S line North St. 13.7 ft.

W x E line Bldg. 9.5 ft.

N x N line Bldg. 90.0 ft.

Work done Oct. 1977 Main to point 17 ft. by Contractor  
D'Frederico

June 14, 1994 - Insp. by M. Rose from  
above terminus to inside bldg.

*done*  
✓

D'Frederico installed this future service from the  
main to a point 17 ft. from main: on Oct. 1977

12" x 12" x 6" Tee, Mech. (Tyler)

1 - 12" Solid Sleeve, mech.

14" - 6" ductile pipe

1 - 6" Mueller gate valve, mech.

1 #10 gate box, compl.

17 ft. - 6" ductile pipe

-----

Insp.....\$ 15.00

Turn on charge.....\$ 25.00

Insp. - pressure test Overtime 1 hr. @1½ \$ 46.56

---

\$ 86.56

#31833

838 Pleasant St.

Contractor Tedeschi realty Corp., Rockland, Ma.  
Contractor installed 6" ductile main inside property.

190 ft. - 6" ductile pipe

2 - 6" 90° Bends, mech.

1 - 6" 22° Bend, mech. - 98 ft. ins. property

Pressure test 150 lbs. - 1 hr. J. Hoadley & Son  
Ames double check assembly 4" 2000 SS Serial #2CJ0929

Insp. M. Rose June 14, 1994

