

Tel. 998-3360 Paul E. Lamothe 2155 Acushnet Ave.
5/20/94 by G. Robert Graves, Jr. N.B., Ma 02745
#31841 W.S. Bartlett St. at intersection with Rounseville
St. Please install a 1" copper ser. to supply a one-
family home. from Bartlett St. Meter (city) inside the
cellar wall. Bill Smith - contractor P132A L453 132A

Measures of 1" Curb Stop:

N x S line Rounsville St.	2.4 ft.
E x W line Bartlett St.	3.5 ft.
S x S line house	5.3 ft.
E x E line house	30.2 ft.
S x hydrant	4.2 ft.

Work done June 10, 1994

Contractor Wm. Smith & Son supplied & installed
all stock.

40 ft. - 1" Copper tubing

1" corp. tap

1" curb stop

1 Stop box, complete

Turn on charge.....\$ 15.00

2 1" meter cplgs. @ 5.00 ea.....\$ 10.00

Inspection.....\$ 15.00

\$ 40.00

Wm. Smith & Son Permit # 260

Insp. by J. Garcia

Measures taken by F. bento