

Tel. 763-8331 Janice & Wayne Simmons 211 Middleboro Rd.
5/26/94 E. Freetown, Ma 02717

#31843 #211 Middleboro Rd.

Please install a 1½" copper ser. to supply a one-family home (front lot). from Middleboro Rd. Meter in pit at property line in easement. formerly supplied by a well. Main to be extended. city meter - north meter

Measures of 1½" Curb Stop:

N x N line State Boat Ramp	109.0 ft.
E x W line Middleboro Rd.	4.2 ft.
S x bound stone on ES Middleboro Rd.	83.0 ft.
S x N line fence property	42.0 f t.
Main to curb stop	33 ft.

Work done May 25, 1994

Wm Smith cont supplied & installed all stock:

38 ft. - 1½" copper tubing

1½" Mueller Corp. tap

1½" Mueller curb stop

1 Roadway gate box, compl.

8" x 1½" Rockwell service saddle

Inspection.....	\$ 15.00
-----------------	----------

2 - 1½" meter flanges @.....	\$ 22.00
------------------------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

	\$ 52.00