Tel. 998-8082 Christopher O'Brien 12 Welby Rd.
5/27/94 N.B., Ma 02745

#31844 £.S. Swallow St. S x Sassaquin Ave.
Please install a 1" copper ser. to supply a one-family home. from Swallow St - main to be extended. Meter (city) inside the cellar wall. P138 L60/58

Measures of 1" Curb Stop:
S x S line Sassaquin Ave.
E x W line Swallow St.

157.6 ft.
3.9 ft.

4.0 ft.

24.6 ft.

S x N line house E x E line house Main to curb stop 21 ft.

Main to curb stop 21 ft. Work done July 19, 1994

## Diversified Development installed service.

1" Copper tubing
1" corp. tap
1" curb stop

1 Stop Box, complete\$ Turn on charge\$ 2 - 1" meter cplgs. @ 5.00 ea\$	15.00	
<pre>Inspection.( A. Ramos)\$ 1 - 6" x 1" DS Service Saddle\$</pre>	15.00	
\$	81.49	

Diversified Development Permit # 313