

Park Dept.

7/12/94

c/o Foster Hill Assn.

#31855 Kempton St. - city owned land

58

Please install a 1" copper ser. to supply a lighthouse.
from Mill St. Meter (city) in the lighthouse.

Measures of 1" Curb Stop:

E x E line Hill St.

31.0 ft.

N x S line Mill St.

1.0 ft.

Main is 16 ft. N x S line.

Work done Oct. 3, 1994

✓

Water Dept. supplied & installed all stock - to be
billed on Dept. Transfer:

19 ft. - 1" Copper tubing @ 2.85'.....	\$ 54.15
1" Corporation tap.....	\$ 12.06
1" Curb stop w/ waste.....	\$ 30.00
1 Stop box, compl.....	\$ 21.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
St. cut: 6' x 3' Warrenite @ \$ 32.00 SY.....	\$ 64.00
	<hr/>
	\$ 191.21