

Tel. 997-3720

Wayne M. Thomas, Sr
8/17/94

177 Summit St.
N.B., Ma 02740

#31864 N.E. cor. Ruggles & Summit St.

Please install a 1" copper ser. to supply a one-family
home. from Ruggles St. Meter inside the cellar wall.

P69 L85

Measures of 1" Curb Stop:

E x E line Summit St.	32.6 ft.
S x N line Ruggles St.	33.9 ft.
E x W line house	19.9 ft.
S x S line house	26.0 ft.

Work done Aug. 30, 1994



Smith & Son supplied & installed all stock:

1" Copper tubing
1" corp. tap
1" Curb Stop
1 Stop box, compl.

Inspection.....	\$ 15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 40.00

Smith & Son Permit # 367