

Tel. 994-3645

Nicolau Vasconcellos

84 Clara St.

9/12/94

N.B., Ma 02744

#31870 N.S. Butler St. E x Brock Ave. (84 Clara St.) 12

Please install a 3/4" copper ser. to supply a two-family home. from Clara St. Meter (city) inside the cellar wall. Replaces ser. #8415 to be discontinued. Changing the service from Butler St. to Clara St.

Measures of 1" Curb Stop:

E x E line Cleveland St.

486.0 ft.

N x S line Clara St.

7.2 ft.

E x W line house

19.2 ft.

Work done Oct. 12, 1994

Main to curb stop 10.5 ft.

Pico Cont. supplied & installed stock:

1" Copper tubing

1" Corp. tap

1" Curb Stop

1 Caldwell Stop box, compl.....	\$ 21.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Carting.....	\$ 15.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 66.00

\$ 149.00

Pico Cont. Permit # 423