

Tel. 508-947-1584

Lebanon Club

308 Cottage St.

9/14/94

N.B., Ma 02740

#31871 E.S. #308 Cottage St. S x North St.

58

Please install a 2" copper ser. to supply the Lebanon Club. from North St. Meter (city) inside the cellar wall

Jos August - contractor

Measures of 2" Curb Stop:

E x E line Cottage St.

78.0 ft.

N x S line North St.

4.0 ft.

W x E line Bldg.

22.0 ft.

N x N line Bldg.

12.0 ft.

Main to curb stop

8 ft.

Work done Oct. 26, 1994

✓

J. August Cont. supplied & installed all stock:
22 ft. - 2" Copper tubing (8' main to curb stop
14' curb stop to cellar)

2" Mueller Corp. tap

2" Mueller curb stop

1 - #8 Gate Box, compl.

30" x 2" Smith Blair Saddle 31.75-32.50 O.D.

* Tapped on 30" main on North St. by John Hoadley & Son

Inspection.....	\$ 15.00
2 - 2" meter flanges.....	\$ 28.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 58.00

Street Open. Permit # 401