

Tel. 999-7067

10/20/94

Claire Sylvia
by Robert Long

127B

#31883 E.S. Hawes St. N x Lynn St.

Please install a 1" copper ser. to supply a one-family home. from Hawes St. Meter inside the cellar wall.

P127B L297

Measures of 1" Curb Stop:

N x N line Lynn St.	141.1 ft.
W x E line Hawes St.	9.3 ft.
S x N line house	5.0 ft.
W x W line Bldg.	23.3 ft.

Work done Nov. 3, 1994

U

Pico Const. supplied & installed:

1" Copper tubing
1" Corporation tap
1" Curb Stop

1 Caldwell stop box, compl.....\$ 21.00
B-100 Mu. tapping machine use.....\$ 22.00
Carting.....\$ 15.00
2 - 1" meter cplgs.....\$ 10.00
Turn on charge.....\$ 15.00
Labor.....\$ 66.00

\$ 149.00

Street Open Permit # 462