

Tel. 994-1552

Alfonso Miguel

151 Carroll St.

10/31/94

N.B., Ma 02740

#31886 S.S. Bellevue St. W x E. Rodney Fr. Blvd.

Please install a 1" copper ser. to supply a one-family home. from Bellevue St. Meter inside the cellar wall.

Pico - contractor P8 L220

Measures of 1" Curb Stop:

W x W line E. Rodney French Blvd.	271.0 ft.
N x S line Bellevue St.	8.2 ft.
W x E line house	7.6 ft.
N x N line house	30.1 ft.

Main is 14.9 ft. N x S line.

Work done Dec. 2, 1994

✓

Pico Asphalt supplied & installed all stock:

1" Copper tubing

1" Corporation tap

1" curb stop

1 Caldwell Stop box, compl.....	\$ 21.00
B-100 Mu. tapping machine use.....	\$ 22.00
Carting.....	\$ 15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 87.16

\$170.16

Pico Asphalt Permit # 506