

Tel. 203-683-2200

McDonald's Corp 300 Day Hill Rd.

11/16/94

by Pete Yakimick Windsor, CT 06095

#31893 S.E. cor. County St. & Middle St.

52

Please install a 2" copper ser. to supply McDonald's  
from Middle St. Meter (city) in box at property line.

P52 L 125 Bill Smith to install

Measures of 2" Curb Stop:

E x E line County St. 29.0 ft.

N x S line Middle St. 2.5 ft.

E x W line Bldg. 15.5 ft.

N x N line Bldg. 68.0 ft.

Main to box 12.5 ft.

Work done April 19, 1995

Wm. Smith & Son supplied & installed all stock:

2" Copper tubing

1 - 2" Corp. tap

1 - 2" Curb Stop

1 - Roadway Box, compl.

1 - 8" x 2" DS Service Saddle

-----

Inspection.....	\$ 15.00
-----------------	----------

2 - 2" meter flanges.....	\$ 28.00
---------------------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

	<u>\$ 58.00</u>
--	-----------------

St. open permit # 79