Tel. 990-8726 Richard F. Bailey 568 Lantern Lane
11/18/94
#31894 S.S. Townsend St. W x Highland St.
Please install a 1" copper ser. to supply a one-family
home. from Townsend St. Meter inside the cellar wall.

Measures of 1" Curb Stop:

P89 1326

W x W line Highland St. 355.0 ft. N x S line Townsend St. 11.0 ft.

Main to curb stop only - no house yet Work done Nov. 30, 1994
Main to curb stop 6.5 ft.

```
Reis Const. supplied & installed all stock:
1" Copper tubing
1" Corporation tap
1" Curb Stop
1 Stop Box, compl.
```

2 - 1" meter cplgs. @ 5.00 ea\$ Turn on charge\$ Inspection\$	15.00	
\$	40.00	

Reis Asphalt Permit # 497