

Tel. 998-9480

Duarte M. Botelho

44 James St.

1/26/95

Acushnet, 02743

#31897 S.S. #32 Rockland St.

30

Please install a 1" copper ser. to supply a two-family home. from Rockland St. Meter (city) inside the cellar wall. Replaces ser. #4627 to be discontinued.

Measures of 1" Curb Stop:

E x E line County St.

72.7 ft.

N x S line Rockland St.

6.4 ft.

W x E line house

6.3 ft.

Work done FEB. 23, 1995

24 ft. - 1" Copper tubing.....	\$ 68.40
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Carting.....	\$ 15.00
Labor.....	\$ 225.48
Turn on charge.....	\$ 15.00
	\$ 411.09

Morgado Cont. street open permit #24