

R & L Realty Trust Ray Riva
25 Thayer Ave., Brockton, MA 02401

2/21/95

#31901 N.S. Durfee St. E x Rowe St. 75

Please install a 1" copper ser. to supply a one-family home. from 8" main in Durfee S t. Meter (city) inside the cellar wall. Lot #2

Measures of 1" Curb Stop:

E x E line Rowe St.

137.0 ft.

S x N line Durfee St.

5.0 ft.

E x W line house

0.5 ft.

W x E line house

36.7 ft.

S x S line house

47.5 ft.

Main to curb stop 19.0 ft.

Work done Nov. 1, 1996

[Handwritten mark]

J. Braga Cont. supplied & installed service.
65 ft. - 1" Copper tubing
1 - Stop Box, compl.

1" Corporation tap.....	\$ 12.06
1" Curb STop.....	\$ 22.15
Mu. B-100 Tapping machine use.....	\$ 22.00
Carting.....	\$ 15.00
Labor.....	\$ 152.06
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 248.27

J. Braga Permit # 479