

Tel. 998-8339

Charles E. Rucker, Jr.

1210 Cherokee St.

5/19/95

N.B., Ma 02745

#31910 #1210 Cherokee St.

136A

Please install a 1" copper ser. to supply a one-family home. from Cherokee St. Meter inside the cellar wall.

Was getting his service from 1127 Pequot St. (ser. #23876)

Measures of 1" Curb Stop:

E x E line Tobey St. 91.0 ft.

N x S line Cherokee St. 4.0 ft.

E x E line house 7.0 ft.

N x N line house 29.0 ft.

Main is 18 ft. N x S line.

Work done August 4, 1995

1" Copper tubing
1" corporation tap
1" curb stop
1 Stop Box, compl.

Edgar Reynolds Street Open Permit # 235

T.O. 8/31/96