

Tel. 999-6711 Cody & Tobin, Inc. 516 Belleville Ave
6/13/95 by Paul L. Taber, Jr. N.B., Ma 02746

#31915 S.S. Hathaway St. E x Belleville Ave. 105

Please install a ~~3/4~~" copper ser. to supply a storage
bldg. & offices. /" from Hathaway St. Meter inside bldg.
above floor. Norman's Enterprise - contractor

Measures of 1" Curb Stop:

E x E line Belleville Ave. 18.5 ft.

N x S line Hathaway St. 6.7 ft.

W x W line bldg. 10.5 ft.

Main is 18 ft. N x S line.

Work done Nov. 20, 1995

V

35 ft. - 1" Copper tubing @ 2.85'.....	\$ 99.75
1" Corp. tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Stop Box, complete.....	\$ 21.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Carting.....	\$ 15.00
Turn on charge.....	\$ 15.00
Labor	\$ 161.00
	\$ 377.96

Norman Ent. St. open permit # 348