

Tel. 993-9914

Norman E. Nichols

414 County St.

6/14/95

N.B., Ma 02740

#31917 W.S. #147 James St. N x Court St. 50

Please install a 1" copper ser. to supply a one-family home. from James St. Meter inside the cellar wall.

Replaces ser. #15104 to be discontinued. Norman's Enterprise - contractor P50 L186

Measures of 1" Curb Stop:

N x N line Court St.

200 ft.

E x W line James St.

6.8 ft.

S x S line house

7.2 ft.

Work done Sept. 15, 1995

Owner supplied 1" Copper tubing	
1" Corp. tap.....	\$ 12.06
1" Curb stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping mach. use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 108.28
	\$ 225.49

Contemporary Design Group Permit # 293