

Tel. 993-0113

Doris C. Rosenfeld  
6/26/95

422 Parker St.

422

#31918 422 Parker St.

Please install a 1" copper ser. to supply 1/2 a duplex.  
from Parker St. Meter in laundry room. was sharing a  
meter with the other 1/2 of the duplex (424 Parker)

Measures of 1" Curb stop:

W x W line Rockdale Ave. 188.1 ft.

N x S line parker St. 4.3 ft.

W x W line Bldg. #118 21.4 ft.

Main is 14.0 ft. N x S line.

Work done Nov. 13, 1997

Stock supplied & installed by City:

7.0 ft. - 1" Copper tubing ( Main to curb stop only)

1" Mueller Corp. tap

1" Mueller Curb Stop

1 Stop Box, compl.

B-100 Mueller tapping machine use

St. cut: 5' x 4' Warrenite

Sidewalk cut: 5' x 4' Dirt

-----

Note: Per M.G. - No charge - Job was stopped by neighbor. Mrs. Doris C. Rosefeld has since passed away

Note: Gas main in sidewalk 6 ft. in off curb.