

Tel. 997-7572

Alberto Raposo

11 Karen Lane

8/25/95

No. Dartmouth, Ma 02747

#31928 N.E. cor Holyoke & Lawrence St.

Please install a 1" copper ser. to supply a one-family home. from Holyoke St. Meter inside the cellar wall.

P127B L387

Measures of 1" Curb Stop:

E x E line Lawrence St.

25.8 ft.

S x N line Holyoke St.

4.0 ft.

E x W line house

9.0 ft.

S x S line Bldg.

25.0 ft.

Work done Sept. 25, 1995

✓

1" Curb Stop.....	\$ 22.15
1 - Caldwell stop Box, compl.....	\$ 21.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Carting.....	\$ 15.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 108.75
	\$ 213.90

Cont. Permit # 308 dug & will maintain trench.

Contemporary design group