

Tel 994-3788

Felicia Solomon

34 Viall St

14

8/30/95

New Bedford, 02744

#31933 E.S. #22 Roosevelt St N x Ruth St

Please install a 1" copper ser to supply a four-family home. from Roosevelt St. Meter inside the cellar wall

Nelson Cardoso - contractor Replaces 5/8" ser #13887

to be discontinued

Measures of 1" Curb Stop:

N x N line ruth St.

171.7 ft.

W x E line Roosevelt St.

8.5 ft.

N x S line house

12.3 ft.

Main to curb stop

24.0 ft.

Work done Sept. 6, 1995

Measures of 1" Curb Stop:

N x N line ruth St.	171.7 ft.
W x E line Roosevelt St.	8.5 ft.
N x S line house	12.3 ft.

Main to curb stop 24.0 ft.

Work done Sept. 6, 1995

Nelson Cardos supplied & installed all stock

Inspection.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 40.00

St. Open Permit # 281