

New Bedford Housing Auth

9/6/95

P.O. Box 2-2081

N.B., Ma 02741

#31937 W.S. Shawmut Ave. N x Coggeshall St.

Please install a 2" copper ser. (taker's meter) to
supply a 4 family complex. from Shawmut Ave. Meter in
box at property line J.S. Luiz - contractor 89

Measures of 2" Curb Stop:

E x E line Shawmut Ave.

63.3 ft.

N x S line Topham St.

5.0 ft.

E x W line house

39.10 ft.

W x E line house

10.4 ft.

N x N line bldg.

29.0 ft.

Main is 14 ft. N x S line

Main to curb stop 9.0 ft.

Depth of main 4.0 ft.

Work done Feb. 26, 1996

9 ft. - 2" Copper tubing
1 - 2" Red Hed Corporation tap
1 - 2" Red hed Curb Stop
1 Roadway Gate Box, compl.
1 - 6" x 2" Rockwell #366 triple strap serv saddle

Turn on charge.....	\$ 15.00
Inspection.....	\$ 15.00
	<hr/>
	\$ 30.00

J.S. Luiz III Permit # 24