

Tel. 995-4853

11/2/95

Center for Health &
Human Services

P.O. Box 2097
N.B., Ma 02741

#31949 #101 Nye St.

Please install a 2" copper (fire supply) to supply a
clinic. from Nye St. (6") Billed on ser #11177 ⁹⁸

Measures of 2" Curb Stop:

W x W line Ashley Blvd.	19.6 ft.
-------------------------	----------

S x N line Nye St.	9.5 ft.
--------------------	---------

W x E line Bldg.	19.6 ft.
------------------	----------

S x S line Bldg.	9.5 ft.
------------------	---------

Main is 18 ft. N x S line.

Work done Nov. 7, 1995

✓
done

J. August Cont. supplied & installed all material:

36 ft. - 2" copper tubing

1 - 2" Mu. Corp. tap

1 - 2" Mu. curb stop

1 Roadway Gate Box, compl.

1 - 6" x 2" D.S. Service Saddle

J. Hoadley Tapped main

August Cont. - St. open permit # 361

Inspection.....\$ 15.00

Turn on charge.....\$ 15.00

\$ 30.00