

Tel. 993-3637 Antonio J. Pereira P.O. Box 2026
11/6/95 N.B., Ma 02741

#31951 W.S. #33 Snow St. N x Allen St. 38

Please install a 1" copper ser. to supply a one-family home. from Snow St. Meter (city) inside the cellar wall.

P38 L334 Nelson Cardoso - contractor

Main to be extended

Measures of 1" Curb Stop:

N x N line Allen St. 282.5 ft.

E x W line Snow St. 4.5 ft.

N x S line Bldg. 12.9 ft.

E x E line Bldg. 12.0 ft.

Main to curb stop 11.2 ft.

Work done Nov. 14, 1995

Nelson Cardosa supplied all material

1" Copper tubing

1" Corporation tap

1" Curb Stop

1 Stop Box, complete.....	\$ 21.00
---------------------------	----------

Inspection.....	\$ 15.00
-----------------	----------

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
----------------------------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

	\$ 61.00
--	----------

Nelson Cardoso street open permit # 392