

N.B. Housing Authority

P.O. Box 2-2081

11/15/95

by J.S. Luiz, III

N.B., Ma 02741

#31955 N.S. North St. W x Emerson St.

57

Please install a 2" copper ser. to supply 4 apts  
(2 bldgs) from North St. Meter inside bldg above floor  
P57 L373

Measures of 2" Curb Stop:

W x W line Emerson St.

28.0 ft.

S x N line North St.

5.6 ft.

E x E line West Bldg.

4.0 ft.

W x W line East Bldg.

S x S line West Bldg.

20.0 ft.

Main to curb stop

22.0 ft.

24" drain

2 ft. N x main

Work done March 21, 1996

J.S. Luiz III supplied & installed all stock

22 ft. - 2" Copper tubing

1 - 2" Red Hed Corporation tap

1 - 2" Red hed Curb Stop

1 Roadway Gate Box, compl.

1 - 30" x 2" Rockwell #366 triple strap serv saddle

Turn on charge.....\$ 15.00

Inspection.....\$ 15.00

---

\$ 30.00

J.S. Luiz III Permit # 41