

Tel. 993-3637

Antonio J. Pereira

P.O. Box 2026

11/16/95

N.B., Ma 02741

#31956 E.S. Oneida St. N x Lake St.

Please install a 1" copper ser. to supply a one-family home. from Oneida St. Meter (city) inside the cellar wall. Main to be extended. Nelson Cardoso - contractor

49

Measures of 1" Curb Stop:

N x N line Lake St.	304.8 ft.
W x E line Oneida St.	10.0 ft.
S x N line house	15.0 ft.
N x S line house	21.4 ft.
W x W line house	21.6 ft.

Main to curb stop 21.0 ft.

Work done Dec. 4, 1995

✓

Nelson Cardoso supplied & installed all stock:

46 ft - 1" Copper tubing

1" Corp. tap

1" Curb stop

1 Caldwell Stop box

Turn on charge.....	\$	15.00
---------------------	----	-------

2 - 1" Meter cplgs. @ 5.00 ea.....	\$	10.00
------------------------------------	----	-------

Inspection.....	\$	15.00
-----------------	----	-------

	\$	40.00
--	----	-------

Nelson Cardoso - St. Open Permit # 404