

Tel. 994-7709

Thomas Melanson
11/27/95

38 Newton St. *58*
N.B., Ma 02740

#31961 #62 Foster St.

Please install a 1" copper ser. to supply a one-family home. from Foster St. Meter inside the cellar wall.

Formerly supplied by #64 Foster St. ser #59

Measures of 1" Curb Stop:

N x N line Hillman St.	103.0 ft.
W x E line Foster St.	7.0 ft.
S x S line # 64 Foster St.	17.0 ft.

Main is 14 ft. E x W line.

Work done March 12, 1996

Nelson Cardoso supplied & installed all stock:

- 1" Copper tubing
- 1" corporation tap
- 1" Curb Stop
- 1 Stop Box, compl.

Turn on charge.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Inspection.....	\$	15.00
		<hr/>
	\$	40.00

Cardoso Cont. Permit # 403