

Tel. 763-8157

John F. Fabian

P.O. Box 477

130 B

12/1/95

E. Freetown, Ma 02717

#31965 N.E. cor Sassaquin Ave. & Beach St.

Please install a 1" copper ser. to supply a one-family home. from Sassaquin Ave. Meter (city) inside the cellar wall. Greco Construction - contractor P138 L120

Measures of 1" Curb Stop:

W x W line Wren St.	185.0 ft.
S x N line Sassaquin Ave.	2.0 ft.
W x E line house	2.0 ft.
E x W line house	34.0 ft.
S x S line house	33.6 ft.

Main is 8 ft. S x N line.

Work done April 1, 1996

Main to curb stop 6 ft.

Main is 3 ft deep

Scott Franklin supplied & installed all stock:

40 ft. - 1" Copper tubing
1 - 1" Corporation tap
1 - 1' Curb Stop
1 - CAldwell Stop box, compl.

Inspection.....	\$	15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on Charge.....	\$	15.00
	\$	40.00

St. Open Permit # 80

Scott Franklin