

Tel. 580-5000

Ridgemont, Inc

25 Thayer Ave.

Brockton, 02401

1/24/96

by Randy Riva

#31969 #23 Viall St.

Please install a 1" copper ser. to supply a three-family home. from Viall St. Meter (city) inside the cellar wall. Replaces ser. #11303 to be discontinued

Measures of 1" Curb Stop:

N x N line Ruth St.	305.0 ft.
E x W line Viall St.	9.0 ft.
S x N line house	12.0 ft.
N x S line house	18.0 ft.
E x E line house	9.0 ft.

Main is 18 ft. E x W line.

Work done July 18, 1996

*

1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell stop box, complete.....	\$ 21.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Carting.....	\$ 15.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 66.00
	<hr/>
	\$ 183.21

Braga Bobcat - S t. Open Permit # 292