

Berkley Federal Bank  
by Joe August

110

4/5/96

#31978 #88 Princeton St.

Please install a 3/4" copper ser. to supply a two-family home. from Princeton St. Meter (city) inside the cellar wall. Replaces ser. #17691 to be discontinued

Measures of 3/4" Curb Stop:

W x W line Concord St.	81.0 ft.
N x S line Princeton St.	8.0 ft.
W x E line house	1.0 ft.
N x N line house	13.5 ft.
E x W line house	26.0 ft.
Main to curb stop	10.0 ft.
Work done	April 9, 1996

1 - 3/4" Corporation tap.....	\$ 7.98
1 3/4" Curb Stop.....	\$ 15.47
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 18.00
2 3/4" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 66.00
	<hr/>
	\$166.45

J. August Street Open Permit # 127