

Tel. 995-5798 Structures Realty 70 Lambeth St.  
4/11/96 by Lino Pereira New Bedford, Ma 02745

#31979 N.S. Braley Rd. W x Acushnet Ave *136A*

Please install a 1" copper ser. to supply a one-family  
home. from Braley Rd. Meter (city) inside the cellar wall  
P136 L416

Measures of 1" Curb Stop:

E x E line Briarwood Dr.	223.4 ft.
N x S line Braley Rd.	21.0 ft.
E x W line house	16.8 ft.
W x E line house	19.0 ft.
S x S line house	27.0 ft.
Main to curb stop	25.8 ft.
Main to prop line	21.0 ft.
Work done April 12, 1996	

✓

Canessa Const. supplied & installed all  
material

1" Copper tubing - 55 ft.

1" Corp. tap

1" Curb Stop

1 Cald. Stop box, compl.

1 - 16" x 1" Smith Blair #313 DS Serv. Saddle

Turn on charge.....\$ 15.00

2 - 1" meter cplgs. @ 5.00 ea.....\$ 10.00

Inspection.....\$ 15.00

\$ 40.00

Canessa Excavating - Permit # 134

Note: Surface drain - 2 ft. north of curb stop 4' deep