

Tel. 995-5798

4/11/96

Structures Realty

by Lino Pereira

70 Lambeth St.

N.B., Ma 02845

#31980 N.S. Braley Rd. W x Acushnet Ave.

136 A

Please install a 1" copper ser. to supply a one-family home. from Braley Rd. Meter (city) inside the cellar wall P136 L418

Measures of 1" Curb Stop:

E x E line Briarwood Rd.	177.0 ft.
S x N line Braley Rd.	9.0 ft.
E x W line house	26.0 ft.
W x E line house	13.0 ft.
S x S line house	28.0 ft.

Work done Sept. 23, 1996

Contractor supplied & installed all stock

1" Copper tubing
1" Corporation tap
1" Curb Stop
1 Stop Box, compl.

Inspection.....	\$	15.00
2 - 1" Meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
		<hr/>
	\$	40.00

Able Asphalt St. Open Permit # 417