

Tel. 998-3066

by Contemporary Design Group

John Perriera

4/19/96

159 Rochambeau St

N.B., Ma 02745

#31982 E.S. Maywood St. S x Carlisle St.

113

Please install a 1" copper ser. to supply a one-family
home. from Maywood St. Meter (city) inside cellar wall
P113 L298

Measures of 1" Curb Stop:

S x S line Carlisle St.

224.5 ft.

W x E line Maywood St.

8.0 ft.

N x S line house

3.0 ft.

W x W line house

36.0 ft.

Main to curb stop

23.5 ft.

Work done May 1, 1996

[Signature]

Contemporary Design Group

Turn on charge.....	\$ 15.00
1 - 1" Corporation tap.....	\$ 12.06
1 - 1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Labor.....	\$ 113.64
	\$ 230.85

Street Open Permit # 186